Roof Inspection Report

Prepared for:

Mr. Greg Boettger Bellevue Schools & Mr. Ralph Gladbach GP Architecture, LLC.

Prepared by:

Roofing Solutions, Inc. 6728 W. 153rd Street Overland Park, KS 66223



Project Location

Two Springs Elementary 3001 Spring Boulevard Bellevue, NE 68123 Facility: Two Springs Elementary 3001 Spring Boulevard Bellevue Nebraska 68123 U.S.A.

Contact Name: Greg Boettger

Contact Telephone: (402) 293-5066 Ext:

Contact Fax: () -

Date of Last Inspection: Mar 09, 2017

Type of building: School

Type of Neighborhood: Residential



	Roof Section List									
Photo	Section / Name / Year Installed	Size / Height	Roof Type	Condition Index/ *RCI/ ASLR(Yrs)	Estimated Replacement Value					
	Roof Section A A 1996	67,936 sq. ft. 12 ft.	Asphalt Shingles	Poor 33 2(Yrs)	\$305,712.00					
	Roof Section B B 2016	3,936 sq. ft. 12 ft.	(EPDM) Ethylene-Propyl ene-Diene-Mon omer Roofing	Very Good 85 19(Yrs)	\$59,040.00					
71,872 \$364,75										
*RCI Rating 0 -100 where 100 is	excellent				*RCI Rating 0 -100 where 100 is excellent					

	Recommendation Summary							
Section ID	Budget Year	Activity Type	Action Item ?	Allocation	Urgency	Budget Amount		
Roof Section A	2017	Repair	Yes	Expense	Moderate	\$1,500		
Roof Section A	2019	Replacement	Yes	Capital	Moderate	\$305,712		
Roof Section B	2017	No Action	No	N/A	N/A	\$0		
Roof Section B	2019	Partial Tear-Off	Yes	Capital	Moderate	\$2,025		
						\$309,237		

Capital Budgets - 5 Years							
Section ID	Section ID 2017 2018 2019 2020 202						
Roof Section A	\$0	\$0	\$305,712	\$0	\$0		
Roof Section B	\$0	\$0	\$2,025	\$0	\$0		
	\$0 \$0 \$307,737 \$0 \$0						

Expense Budgets - 5 Years							
Section ID	Section ID 2017 2018 2019 2020 202						
Roof Section A	\$1,500	\$0	\$0	\$0	\$0		
\$1,500 \$0 \$0 \$0 \$0 \$0							

	Total Budgets - 5 Years						
Section ID	2017	2018	2019	2020	2021		
Roof Section A	\$1,500	\$0	\$305,712	\$0	\$0		
Roof Section B	\$0	\$0	\$2,025	\$0	\$0		
	\$1,500 \$0 \$307,737 \$0 \$0						

Roof Name: A

Roof Size: 67,936 sq. ft.

Est. replacement Cost: \$ 305,712.00

Existing System Type: Asphalt Shingles

Year Installed: 1996

- Assessed Service Life Remaining (Years) : 2
 - Height: 12 Ft.
 - Slope: 05:12
 - Interior Sensitivity: Normal
 - Drainage: Adequate
 - Currently Leaking? No
 - History of Leaking? Yes
 - Drainage and Leak Details: Roof Section A slopes to the eave edges and drains to an external guttering with downspouts that empty at ground level.

Past leak issues were reported, all of which appear to be resolved at the time of inspection.

Existing Roof System Construction					
Layer Type Description Method Of Attachment					
Deck	OSB Board	Nailed			
Underlayment	Ice & water shield	Cold Adhesive			
Membrane	Shingles	Nailed			

Overall Core Condition

Roofing layers were determined at an eave edge view. An under view of the structure revealed an OSB plywood decking with wood truss framing. There is a layer ice & water shield underlayment and a laminated, asphalt shingle membrane.

	Co	re Photos
Photos	Date	Description
	Mar 09, 2017	Deck Underside
	Mar 09, 2017	Membrane

Overall Roof Inspection Assessments						
Date	Date Inspection Type Inspecting Company Inspector					
Mar 09, 2017 Phase 1 Roof Inspection Roofing Solutions, Inc. Garry Hendrickson						

Roof Section A refers to the steep sloped, asphalt shingle roof system at the Two Springs Elementary School. The roof is a seventeen (17) year old laminated, asphalt shingle. The roof is a hip design with valleys at the offsets in the building. The valleys are flashed with a "W" metal valley flashing. The roof system has eave vents in the soffits with a vented ridge detail and attic vents on the east side of the building. There are also raised roof areas with louvers on the sides of the structures. The rake wall details are flashed with metal shingles. The roof system has metal roof areas between the valleys at the NE corner of the building. There are two (2) metal roof areas totaling approximately 580 square feet of total roof area, which was not included into the estimated square footage of Roof Section A. The metal roof system is a prefinished metal roof panel what an interlocking lap. The end laps have a metal cover plate. The dents in the roof panels do not appear to be negatively effecting the performance of the roof system at this time. The roof panels should be replaced in conjunction with Roof Section A.

Defects and conditions found during the inspection include the following:

- Random areas with splits in the shingles observed
- Damaged or missing shingles observed
- Numerous torn shingles observed along the recent EPDM lining replacement areas
- There are what appears to be hail dents on the metal roof areas
- There have been shingles replaced at the northern valley areas
- Roof mastic repair attempts observed around the pipe penetration details
- Broken, missing and/or loose ridge cap shingles observed

Overall, the roof system is in poor condition due to its age and the above referenced defects. With the aforementioned defects addressed, in addition to routine maintenance and regular inspection, the roof system should remain effective for the duration of its assessed service life, approximately two (2) years. There was no warranty information available for this roof section at the time of inspection.

	Recommendations Details						
Budget Year	Activity Type	Action Item ?	Allocation	Urgency	Quotation \$		
2017	Repair	Yes	Expense	Moderate	\$1,500		
RSI recomm	ends leak repairs be performed on	ly as needed	until the roofs recommo	ended replacem	ent in 2019.		
2019	Replacement	Yes	Capital	Moderate	\$305,712		
RSI recommends the installation of a new twenty (20) year design life roof system. We further recommend the replacement of all perimeter coping cap and projection details per SMACNA Architectural Sheet Metal Manual.							
					\$307,212		

Roof Name:	В
------------	---

Roof Size: 3,936 sq. ft.

Est. replacement Cost: \$ 59,040.00

- Existing System Type: (EPDM) Ethylene-Propylene-Diene-Monomer Roofing
 - Year Installed: 2016
- Assessed Service Life Remaining (Years) : 19
 - Height: 12 Ft.
 - Slope: 1/2" per ft.
 - Interior Sensitivity: Normal
 - Drainage: Adequate
 - Currently Leaking? No
 - History of Leaking? Yes
 - Drainage and Leak
Details:The B roof areas slope toward the valleys on the
shingle roof areas with primary roof drains located at
the ends of the roofs.

No active leaks were reported on this roof section at the time of inspection.

Existing Roof System Construction					
Layer Type	Layer Type Description Method Of Attachment				
Deck	OSB Board	Nailed			
Insulation	Unknown	Mechanically Fastened			
Membrane	EPDM	Cold Adhesive			

Overall Core Condition

Due to the recent application of the roof system, no core samples were taken on this roof section. Under views of the structure revealed an OSB plywood decking. There are unknown insulation layers and the membrane is a fully-adhered, .060 mil EPDM.



Overall Roof Inspection Assessments							
Date Inspection Type Inspecting Company Inspector							
Mar 09, 2017 Phase 1 Roof Inspection Roofing Solutions, Inc. Garry Hendrickson							
Roof Section B refers to the EPDM valley roofs at the Two Springs Elementary School. The roof system is a recently installed, fully-adhered, .060 mil. EPDM. The roof section includes the B-1 thru B-5 roof areas. The B-1 thru B-4 areas were replaced. The B-5 roof area has the original EPDM membrane still in place. The EPDM							

membrane extends under the shingles on the sides of the areas. The drainage ends of the roofs have the EPDM membrane adhered to the valley metal on the shingle roof areas. Overall, the roof system is in very good working condition with no defects observed at the time of the inspection. With routine maintenance and regular inspection, the roof system should remain effective for the duration of its assessed service life. RSI recommends the B-5 roof area be partially removed and replaced with a new twenty

(20) year design life roof system in 2019, in conjunction with the Roof Section A roof replacement. There was no warranty information available for this roof section at the time of inspection.

	Recom	mendati	ons Details			
Budget Year	Activity Type	Action Item ?	Allocation	Urgency	Quotation \$	
2017	No Action	No	N/A	N/A	\$0	
No action is r	recommended at this time.					
2019	Partial Tear-Off	Yes	Capital	Moderate	\$2,025	
new twenty (2	ends a partial tear-off of the B-5 roo 20) year design life roof system. W tails per SMACNA Architectural Sh	/e further reco	ommend installation of	new perimeter m	netal and	
	\$2,025					

Photos and Deficiencies



Description: Split in membrane. Repair: Cut out splits and repair membrane with similar membrane material. Extend repair material a minimum of 6" in all directions pas repair areas.	Defect Code:	6	Quantity:	Random	Priority:	Monitor
Repair: Cut out splits and repair membrane with similar membrane material. Extend repair material a minimum of 6" in all directions pas	Description: Split in membrane.					
material. Extend repair material a minimum of 6" in all directions pas						
material. Extend repair material a minimum of 6" in all directions pas						
material. Extend repair material a minimum of 6" in all directions pas						
material. Extend repair material a minimum of 6" in all directions pas						
			•			
repair areas.	material. Exten	d repai	r material a ı	minimum of 6	" in all direct	ions past
•	repair areas.					



Defect Code:	23	Quantity:	Random	Priority:	Monitor
Description: Physical damage to membrane including cuts, holes, tears, scrapes, scuffs, or abrasions.					
Repair: Apply re material a minir	•		0	rea, extendi	ng repair



23	Quantity:	Widespread	Priority:	Monitor	
Description: Physical damage to membrane including cuts, holes, tears,					
scrapes, scuffs, or abrasions.					
	ysical o	ysical damage to r	ysical damage to membrane inc	ysical damage to membrane including cuts,	

Repair: Apply repair membrane over damaged area, extending repair material a minimum 6" past damage.



Defect Code:	23	Quantity:	Numerous	Priority:	Monitor
Description: Physical damage to membrane including cuts, holes, tears, scrapes, scuffs, or abrasions.					
sciapes, scuis	, 01 401	4310113.			
Repair: Apply re			0	area, extendi	ng repair
material a minir	num 6'	' past dama	ge.		

Phase I Inspection Report—Deficiency Photos


Photos and Deficiencies



Defect Code:	24	Quantity:	Random	Priority:	Monitor
Description: Ev	idence	of past prob	lem and previ	ous repair.	
Repair: Investig	gate for	chronic leak	problems an	d repair any	areas that
are suspect.					



Defect Code:	29	Quantity:	Random	Priority:	Monitor
Description: Mi	ssing, l	oose, or bro	ken shingles		
	comg, i		non oningioo		
Deneire Deme					
Repair: Remov		•	•		aged and
missing shingle	es with	shingles of	ike kind and d	color.	



Deficiency Legend

Defect #	FIELD MEMBRANE AND ROOF SURFACE
	Description: Deteriorated or missing sealant at counterflashing, termination bar, sealant lip, metal flashing
1	expansion joint, etc.
2	Description: Fishmouth in field or flashing seam.
3	Description: Open lap in field membrane.
4	Description: Dry lap edge.
5	Description: Buckling or ridging of membrane.
6	Description: Split in membrane.
7	Description: Wrinkle in membrane.
8	Description: Surface erosion.
9	Description: Membrane deterioration.
10	Description: Tented membrane at fastener.
11	Description: Blister in field membrane or flashing.
12	Description: Alligatoring of asphalt surfacing.
13	Description: Tar boils/blueberries.
14	Description: Displaced ballast.
15	Description: Ponding of water.
16	Description: Blocked drain, scupper, or downspout.
17	Description: Missing or damaged drain/scupper strainer
18	Description: Unadhered membrane or inadequate membrane attachment.
19	Description: Unadhered insulation or inadequate insulation attachment.
20	Description: Displaced insulation
21	Description: Loose walkway pad or deteriorated paver.
22	Description: Debris, trash, construction materials, HVAC equipment, filters, motors, etc. on roof surface.
23	Description: Physical damage to membrane including cuts, holes, tears, scrapes, scuffs, or abrasions.
24	Description: Evidence of past problem and previous repair.
25	Description: Membrane slippage
26	Description: Membrane shrinkage
	Description: Missing or damaged membrane protection layer at sleeper, antenna, satellite sled, blocking,
27	pipe stand, paver, etc.
28	Description: Reported leak location
29	Description: Missing, loose, or broken shingles
30	Description: Open or missing tile eave stop.
31	Description: Missing or open mortar joints at the ridge or hip.
32	Description: Broken or missing tile.
33	Description: Loose, displace, or unsecured tiles.

All

Deficiency Legend

Defect #	FLASHINGS AND PENETRATIONS
40	Description: Low flashing height.
41	Description: Missing or inadequate flashing attachment.
42	Description: Loose or unadhered flashings.
43	Description: Weathered and deteriorated flashing
44	Description: Bridged flashing
45	Description: Open flashing lap
46	Description: Split in flashing
47	Description: Racked flashings
48	Description: Missing termination
49	Description: Missing counterflashing
50	Description: Missing pipe flashing.
51	Description: Leaking or damaged gutters/downspouts.
52	Description: Missing rain cap, rain collar, or hood.
53	Description: Open lead flashing.
54	Description: Fallen or loose backer rod.
55	Description: Deteriorated or shrunken pitch pan filler.
56	Description: Abandoned and obsolete equipment.
57	Description: Expansion joint deficiencies.
58	Description: Inadequate or nonconforming membrane flashing detail.
	METALWORK AND MISCELLANEOUS
70	Description: Open joint in metal flashing.
71	Description: Open or missing joint cover.
72	Description: Signage penetration not sealed properly.
73	Description: Improper sheet metal detail.
74	Description: Inadequate coverage of metal flange.
75	Description: Inadequate attachment of metal flashings.
76	Description: Inadequate transition flashings.
77	Description: Grease or other contaminants exhausted or vented onto roof surface.
78	Description: Leaking or damaged gutters/downspouts.
79	Description: Cracks in walls.
80	Description: Broken, plugged, or disconnected condensate line.
81	Description: Displaced antenna, sign, bracing, support, strap, etc.
82	Description: Open or deteriorated wall joint.
83	Description: Efflorescence.
84	Description: Deck deflection
85	Description: Vegetation growth.
86	Description: Corrosion or rust
87	Description: Mechanical defect
88	Description: Skylight defect/cracked/deteriorated
89	Description: Missing wall covering or cladding materials.

All























